

OPERATION “SEAGULL” – SUMMARY OF SAFETY VIOLATIONS UNCOVERED

Shipyard/ Location	Lapses found
<p>DYNA-MAC ENGINEERING SERVICES PTE LTD, 59 GUL ROAD</p>	<ul style="list-style-type: none"> - Failed to ensure that all equipment and fitting used for carrying out hot-work are inspected and tested by a competent person once every 14 days to ensure that they are free from defects - Failed to ensure that welding cables are inspected by a competent person once in every 30 days - Failed to provide stairs or ladders to allow persons safe access from one level of the scaffold to another - Failed to ensure that all electrical installations and equipment are safe to use by persons carrying out work might come into contact with these equipment - Failed to provide effective barriers on every side of work platform from which a person may fall more than 2 metres - Failed to ensure that no person uses a scaffold unless a ‘safe to use’ notice was displayed
<p>DYNA-MAC ENGINEERING SERVICES PTE LTD, 45 GUL ROAD</p>	<ul style="list-style-type: none"> - Failed to take measures to ensure safe means of access to and egress from the workplace for all persons within the premises (3 violations) - Failed to provide effective barriers on every side of work platform from which a person may fall more than 2 metres (2 violations) - Failed to provide effective barriers to prevent falls from openings from which a person might fall more than 2metres - Failed to ensure sufficient and suitable general lighting at area where persons are to work or pass
<p>KEPPEL FELS LIMITED, 48/50 GUL ROAD</p>	<ul style="list-style-type: none"> - Failed to take measures necessary to ensure safety and health of persons carrying out hot work during the validity period of the permit-to-work - Failed to provide appropriate safety signs at suitable locations when work is carried out in a confined space - Failed to provide effective barriers on every side of work platform from which a person may fall more than 2 metres - Failed to take measures to protect persons working on scaffolds from electric shock by electrical wires or equipment - Failed to ensure that sharp projections, which may injure persons, are removed from passageway, stairs, platform or other means of access or place of work
<p>KEPPEL SHIPYARD LIMITED, 15 BENOI ROAD</p>	<ul style="list-style-type: none"> - Failed to provide effective barriers for open sides through which a person might fall more than 2 metres - Failed to provide effective barriers on every side of work platform from which a person may fall more than 2 metres

Shipyard/ Location	Lapses found
KEPPEL SINGMARINE PTE LTD, 5 BENOI ROAD	<ul style="list-style-type: none"> - Failed to ensure safe means of access to and egress from the workplace for all - Failed to ensure effective tie-backs for every alternate lift and every uppermost lift of an independent tied metal scaffolds
KEPPEL SINGMARINE PTE LTD, 15 BENOI ROAD	<ul style="list-style-type: none"> - Failed to provide safe means of access and egress to ensure safety of employees and scaffold erectors erecting hanging scaffold - Failed to reinstate guard-rail immediately when free access is no longer required or work is no longer in progress - Failed to ensure all means of access to or egress from the workplace are safe and without risks to health of persons within those premises
PPL SHIPYARD PTE LTD, 27 TUAS CRESCENT	<ul style="list-style-type: none"> - Failed to ensure safe means of access to and egress from the workplace for every person within the premises - Failed to properly evaluate risks and hazards involved in carrying out hot-works before issuing a hot-work permit - Failed to provide sufficient and suitable general lighting at areas where persons are to work or pass - Failed to ensure all electrical connections are in accordance with the accepted principles of sound and safe practice - Failed to maintain personal protective equipment that were provided to persons carrying out work
SEMBAWANG SHIPYARD PTE LTD, ADMIRALTY ROAD WEST	<ul style="list-style-type: none"> - Failed to provide work platform which cover the lift of the scaffold throughout its entire length - Failed to, as occupier of the shipyard, to provide and secure effective barriers so as to prevent accidental displacement. - Failed to provide effective barriers to prevent falls through openings from which a person might fall more than 2 metres
SMOE PTE LTD, ADMIRALTY ROAD WEST	<ul style="list-style-type: none"> - Failed to provide effective barriers on every side of the work platform from which a person might fall more than 2 metres - Failed to ensure effective measures are taken to protect persons against the risk of electric shock arising from or in connection with the use of any electrical installation or equipment