

Operation “Seagull”– Safety Lapses Identified

Location: 59 GUL ROAD

Contractor: DYNA-MAC ENGINEERING SERVICES PTE LTD



Failed to ensure that all equipment and fitting used for carrying out hot-work are inspected and tested by a competent person once every 14 days to ensure that they are free from defects



Failed to ensure that welding cables are inspected by a competent person once in every 30 days

Location: 45 GUL ROAD
Contractor: DYNA-MAC ENGINEERING SERVICES PTE LTD



Failed to take measures to ensure safe means of access to and egress from the workplace for all persons within the premises



Failed to provide effective barrier on every side of the work platform from which a person might fall more than 2 metres



Failed to provide effective barriers to prevent falls through openings where a person might fall more than 2 metres

Location: 15 BENOI ROAD
Contractor: KEPPEL SHIPYARD LIMITED



Failed to provide effective barriers to prevent falls through open sides from which a person might fall more than 2 metres

Location: 15 BENOI ROAD
Contractor: KEPPEL SINGMARINE PTE LTD



Failed to provide safe means of access and egress for scaffold erectors erecting the hanging scaffold

Location: ADMIRALTY ROAD WEST
Contractor: SEMBAWANG SHIPYARD PTE LTD



Failed to cover or guard openings through which a person might fall more than 2 metres by installing effective guardrails, barriers or other equally effective means to prevent fall,.

Location: 27 TUAS CRESCENT
Contractor: PPL SHIPYARD PTE LTD



Failed to ensure that all electrical connections are in accordance with accepted principles of sound and safe practice. Electrical wires were branched out with improper methods.