

Annex A

Operation “Night Eagle” – Summary of Safety Violations Uncovered

Location	Contractor	Lapses found
Financial Centre + Vicinity areas	HYUNDAI ENGINEERING & CONSTRUCTION CO. LTD	<ul style="list-style-type: none"> - Failure to provide effective means to prevent falls through openings - Failure to provide and maintain sufficient and suitable lighting
	KAJIMA-TIONG SENG JV	<ul style="list-style-type: none"> - Failure to provide effective means to prevent falls over open sides - Failure to provide and maintain sufficient and suitable lighting - Failure to ensure safe means of access between different levels of the building - Failure to provide effective means to prevent falls over open sides at an excavation area
F1 Track	PICO WORLD (SINGAPORE) PTE LTD	<ul style="list-style-type: none"> - Failure to ensure that all electric wirings were supported on proper insulators - Failure to provide and maintain sufficient and suitable lighting - Failure to implement reasonably practicable measures and safe work procedures to control risks arising from works involving the use of forklifts
Marina IR	KTC CIVIL ENGINEERING & CONSTRUCTION PTE LTD (RC CONSTRUCTION WORKS)	<ul style="list-style-type: none"> - Failure to keep passageways and places of work free from obstructions that could cause tripping (at multiple areas) - Failure to provide and maintain sufficient and suitable lighting
	KIM HUP CHOR CONSTRUCTION PTE. LTD.	<ul style="list-style-type: none"> - Failure to provide every side of work platforms with guardrails and toe-boards.
	GUTHRIE ENGINEERING (S) PTE LTD	<ul style="list-style-type: none"> - Failure to provide and maintain sufficient and suitable lighting - Failure to ensure that every lifting appliance was marked conspicuously with identification and safe working load - Failure to implement safe work procedures to control risk arising from the stacking, lifting and transferring of galvanised pipes
	SHINRYO CORPORATION	<ul style="list-style-type: none"> - Failure to stack mechanical materials in a stable manner to prevent collapse - Failure to ensure that the interlocking device of the passenger hoist bearing was in good working condition such that the cage or platform cannot be moved away from the landing until the gate is closed

Location	Contractor	Lapses found
Sentosa IR	KAJIMA-TIONG SENG JV	<ul style="list-style-type: none"> - Failure to provide and maintain a substantial handrail for every staircase - Failure to provide effective barriers to prevent falls over open sides - Failure to provide and maintain sufficient and suitable lighting (multiple areas) - Failure to ensure that protruding nails, wire ties and other form of accessories not necessary to subsequent work shall be pulled, cut or otherwise made safe - Failure to provide every side of work platforms with guardrails and toe-boards. - Failure, as a safety assessor, to inspect the work area before endorsing a permit-to-work for working at heights - Failure to guard every open side through which a person is liable to fall more than 2 metres by effective barriers (2 areas) - Failure to take all practicable measures to protect any person working on a scaffold from electric shock by electrical wires - Failure to ensure that all reasonably practicable measures are taken to protect person against the risks of electric shock arising from or in connection with the use at work of the electrical installation in the factory
	PAN POLY ENGINEERING PTE. LTD.	<ul style="list-style-type: none"> - Failure to ensure that the electrical extension cable used to connect the electrical cutter shall not be left on the ground unless it was provided with adequate protection to withstand the wear and tear to which it may be subjected to

